MAH Metrics

Element	KPI		Region	Target	Aug-2020	Sep-2020	Aug Status	Sept Status	Range for RAG Status	Data Provider	Note
Risk Management	Engineering Design PHA: FY20/21										
	# Completed vs. # Required										
	MAH Projects:	68	NE	42%	75%	90 %			Green if => to FYTD % time elapsed Yellow if < than 15 % of FYTD % time elapsed Red if < than 30% FYTD % time elapsed	Kevin Rountree Liwen Tian Donna Silva	
	Exempt:	39									
	Required PHA:	29									
	Pending:	4									
	In progress:	3									
	Completed:	22									
	%Complete/Except:	90 %									
	Engineering Design	n PHA: FY20/21		42%	34%	44 %			Green if => to FYTD % time elapsed Yellow if < than 15 % of FYTD % time elapsed Red if < than 30% FYTD % time elapsed	Kevin Rountree Liwen Tian Donna Silva	
	# Completed vs	# Required	DNY								
	MAH Projects:	36									
	Exempt:	6									
Risk Management	Required PHA:	30									
	Pending:	20									
	In progress:	0									
	Completed:	10									
	%Complete/Except:	44 %									
	Engineering Design										
	# Completed vs	. # Required		42%	34%	64 %			Green if => to FYTD % time elapsed Yellow if < than 15 % of FYTD % time elapsed Red if < than 30% FYTD % time elapsed	Kevin Rountree Liwen Tian Donna Silva	
	MAH Projects:	25	DNY								
Risk Management	Exempt:	11									
	Required PHA:	14									
	Pending:	9									
	In progress:	0									
	Completed:	5									
	%Complete/Except:	64 %									

DQR Metrics

Element	KPI		Region	Target	August-2020	September- 2020	Aug Status	Sep Status	Range for RAG Status	Data Provider	Note
	Complex Design Quality Reviews										
	FY20/21 Construction										
Diek Managamant	Sent to Construction:	119	NE	100%	97%	97 %					
Risk Management	Reviews Completed:	116									
	Under:	3									
	Review Rate:	97 %									
Risk Management	Complex Design Q	uality Reviews		100%	34%	100 %					
	FY20/21 Cor	nstruction								Kevin Rountree	
	Sent to Construction:	3	DNY						Green if >= 75%	Liwen Tian	
	Reviews Completed:	3							Yellow if 50%-75% Red if <50%	Donna Silva	
	Under:	0									
	Review Rate:	100 %									
Risk Management	Complex Design Quality Reviews										
	FY20/21 Cor	nstruction	UNY	100%	82%	77 %					
	Sent to Construction:	30									
	Reviews Completed:	23									
	Under:	7									
	Review Rate:	77 %									

Region	DQR Me	trics: K	PI: Complex De	esign Qual	ity Reviews	Target	Aug-2020	Sep-2020	Aug Status	Sep Status		
	Sent to Constru	ction:	Reviews Completed:		Under:		Review Rate:					
NE	119		116		3		97 %	100%	97%	97%		
DNY	3		3		0		100 %	100%	34%	100%		
UNY	30	30 23			7		77 %	100% 82%		77%		
	MAH Metrics: KPI: Engineering Design PHA: FY 20/21 Completed v/s Required											
	MAH Projects:	Exempt	: Required PHA:	Pending:	In progress:	Completed:	%Complete/Except:					
NE	68	39	29	4	3	22	90 %	42%	75%	90 %		
DNY	36	6	30	20	0	10	44 %	42%	34%	44 %		
DNY	25	11	14	9	0	5	64 %	42%	34%	64 %		

